

DAILY PROGRESS REPORT (DPR)

EPC Infrastructure Construction & Schedule Intelligence

Project Name:	Refinery Processing Train Expansion	Report Date:	2026-09-18
Project Code:	proj-01	Shift / Hours:	Day Shift (07:00 - 17:30)
EPC Contractor:	Apex Infrastructure Solutions Ltd.	Weather / Temp:	Clear Sky / 29°C
Site Location:	Coastal Processing Complex - Zone 3	Total Manpower:	142 Tradesmen / 18 Supervisors

1. EXECUTED CONSTRUCTION ACTIVITIES & PROGRESS SUMMARY

Item / WBS	Activity Description & Scope	Discipline	Location Ref	Time Window (Start - End)	Progress / Qty
ACT-CIV-01 CIV-102	Foundation excavation and mud mat pouring for pump house A. Completed 45 m3 mass excavation and lean concrete leveling layer. <i>Remarks: Subgrade density verified; ready for rebar.</i>	Civil	Pump House A	2026-09-18T07:30:00 to 2026-09-18T12:00:00	45 m3 / 100% complete
ACT-CIV-02 CIV-103	Rebar tying and shuttering for compressor foundation block. Placed 8.5 tons of T25 reinforcing steel cage with formwork. <i>Remarks: Anchor bolt layout checked against drawings.</i>	Civil	Compressor Building Grid C-4	2026-09-18T08:00:00 to 2026-09-18T16:30:00	8.5 Tons / 75% progress
ACT-STR-03 CIV-104	Structural steel pipe rack erection from grid A1 to A8. Lifted and bolted main portal frames and horizontal tie beams. <i>Remarks: Plumbness and torque tightening in progress.</i>	Civil	Piperack Corridor Grid A3-A5	2026-09-18T08:30:00 to 2026-09-18T17:00:00	14 Members / 65% progress
ACT-PIP-04 PIP-201	Piping spool fabrication and fit-up for 12-inch cooling water line. Assembled 6 spool joints including elbow and flange alignment. <i>Remarks: Fit-up inspection passed by QA/QC.</i>	Piping	Unit 200 Area B	2026-09-18T08:00:00 to 2026-09-18T14:30:00	6 Spools (42 lm) / Complete
ACT-PIP-05 PIP-202	GTAW/SMAW butt welding of 8-inch hydrocarbon headers in Unit 200. Completed 4 full penetration butt weld joints. <i>Remarks: Visual weld inspection cleared; NDT queued.</i>	Piping	Unit 200 Rack Level 1	2026-09-18T09:00:00 to 2026-09-18T16:00:00	4 Joints / 100% welded
ACT-ELE-06 ELE-301	Perforated cable tray installation along piperack corridor Level 2. Mounted 60 meters of 450mm HDG cable trays with unistrut supports. <i>Remarks: Earth bonding jumpers installed across segments.</i>	Electrical	Piperack Corridor Level 2	2026-09-18T08:00:00 to 2026-09-18T15:00:00	60 Meters / 80% progress
ACT-ELE-07 ELE-302	High voltage 11kV main feeder cable pulling in Substation 3. Pulled 350 meters of 3C x 240 sq.mm XLPE armored cable through trench. <i>Remarks: Insulation resistance (Megger) test normal.</i>	Electrical	Substation 3 Cable Trench	2026-09-18T09:30:00 to 2026-09-18T17:30:00	350 Meters / 100% pulled
ACT-INS-08 INS-401	Instrument air header tubing and manifold mounting in Unit 200. Installed 1/2-inch SS316 tubing to pneumatic control valves. <i>Remarks: Pressure leak test scheduled for tomorrow.</i>	Instrumentation	Unit 200 Area C	2026-09-18T10:00:00 to 2026-09-18T16:30:00	8 Stations / 60% progress

ACT-EQP-09 EQP-501	Heavy lift rigging and foundation placement of crude distillation column C-101. Positioned vessel onto base plate studs using 300T crane. <i>Remarks: Elevation and vertical alignment within tolerance.</i>	Static Rotating Equipment	Main Processing Train Bay 1	2026-09-18T07:00:00 to 2026-09-18T15:30:00	1 Column / Set in position
ACT-HSE-10 HSE-601	Pre-commissioning scaffold safety certification and fall arrest inspection. Inspected and tagged 18 working platforms across Unit 200. <i>Remarks: 100% compliant with OSHA / EPC safety norms.</i>	HSE	Unit 200 & Piperack Corridor	2026-09-18T07:00:00 to 2026-09-18T09:30:00	18 Scaffolds / 100% green-tagged

Prepared By: Site Field Engineer	Reviewed By: Construction Manager	Authorized By: Project Planner
Sign: _____	Sign: _____	Sign: _____